

Capital Plan Post Implementation Review	
Service:	Leisure
Scheme Title:	Poult Wood Car Park Improvements
Scheme Description:	To provide 15-20 additional spaces to serve the new driving range, and to meet demand for the facility at peak times in the summer months.
Evaluation:	F&PAB 4 January 2006
Capital Plan Year(s)	2006/07
Approved budget	£12,000
National Priorities	N/A
Local Priorities	<ul style="list-style-type: none"> • Improve access to Council Services and facilities. • Invest in providing and maintaining quality leisure facilities with easy access for all.
Targets for judging success:	2007 Poult Wood Market Survey – ability for all visitors to park satisfactorily.
Completion date (work completed):	February 2007
Completion date (final payment):	April 2007
Projected date for post implementation review:	February 2008
Final cost:	£11,821.
Performance against National and Local Priorities and Targets:	Satisfactory
Budget performance / Value for money:	Within budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None