

Capital Plan Post Implementation Review	
Service:	Leisure
Scheme Title:	Leisure Facilities – General Disability Discrimination Act Improvements Phase 2.
Scheme Description:	To meet legislative requirements of the Disability Discrimination Act and enhance access to customers with a disability.
Evaluation:	Finance and Property Advisory Board 10.05.2006
Capital Plan Year(s)	2006/07
Approved budget	£49,000
National Priorities	Disability Equality Agenda
Local Priorities	<ul style="list-style-type: none"> • 2g – Improve access to Council services and facilities in accordance with DDA requirements. • 6a – Enable the whole community to more fully enjoy leisure and cultural services. • 6d – To operate the Council’s leisure facilities/services effectively, efficiently and economically, within approved of resources, to meet identified needs. • Key Priority 9a – To promote, encourage and provide opportunities for “Healthy Living”. • 12 – Make Tonbridge and Malling a better place to live. • 17a – To invest in providing and maintaining quality leisure facilities with easy access for all.
Targets for judging success:	<ul style="list-style-type: none"> • Improved access for people with disabilities. • Increased participation by people with a disability.
Completion date (work completed):	31.03.2010
Completion date (final payment):	31.03.2010
Projected date for post implementation review:	31.03.2011
Final cost:	£49,000
Performance against National and Local Priorities and Targets:	The phased investment in disabled access has allowed the Council to meet its requirements under the Disability Discrimination Act.
Budget performance / Value for money:	The project was completed within a rolling three year action plan to budget
Other performance / procurement issues:	N/A.
Ongoing / Outstanding issues:	The project included the installation of automated front doors at TSP, wider manual door sets at all three Centres and improved disabled toilet facilities at LLC.