

Capital Plan Post Implementation Review	
Service:	Planning & Transport Services
Scheme Title:	Car Parking Enhancement Programme – Phase 1
Scheme Description:	Improvements & enhancements to the Borough Council's existing car parks
Evaluation:	2006
Capital Plan Year(s)	2006/07
Approved budget	£69,000
National Priorities	<ul style="list-style-type: none"> • Promoting healthier communities • Creating safer and stronger communities
Local Priorities	<ul style="list-style-type: none"> • Corporate affairs and planning – 1a • Leisure & culture – 6a, 6b • Crime & disorder reduction – 10a
Targets for judging success:	<ul style="list-style-type: none"> • No adverse feedback regarding condition of car parks • No unplanned disruption to off street parking or additional burden on revenue budgets • DDA compliant car parks
Completion date (work completed):	March 2009
Completion date (final payment):	March 2009
Projected date for post implementation review:	July 2009
Final cost:	£69,000
Performance against National and Local Priorities and Targets:	The targets were met in line with national and local priorities.
Budget performance / Value for money:	The scheme was completed within budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None