

<b>Capital Plan Post Implementation Review</b>	
Service:	Street Scene, Leisure and Technical Services
Scheme Title:	Larkfield Recreation Ground – Play Improvements
Scheme Description:	Improve play facilities for young people at Larkfield Recreation Ground.
Evaluation:	Cabinet October 2010
Capital Plan Year(s)	2010/11
Approved budget	£25,000
National Priorities	Encouraging healthier lifestyles
Local Priorities	Involve, safeguard and meet the needs of children and young people Promote, encourage and provide opportunities for healthy living Leisure & Arts Strategy – Work with Parish/Town Councils to improve the provision and quality of outdoor leisure facilities across the Borough
Targets for judging success:	(a) Improved range of facilities (b) Regular future use (c) Positive customer feedback (d) Compliance with relevant safety standards
Completion date (work completed):	Dec 2015
Completion date (final payment):	Dec 2015
Projected date for post implementation review:	Twelve months after completion
Final cost:	£25,000
Performance against National and Local Priorities and Targets:	East Malling & Larkfield Parish Council has advised that the targets were met.
Budget performance / Value for money:	Project delivered on budget.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None