

Capital Plan Post Implementation Review – Martin Hardie Way Shopping Parade Enhancement	
Service:	Planning & Transportation Services
Scheme Title:	Martin Hardie Way Shopping Parade Enhancement
Scheme Description:	Enhancement scheme developed in consultation with the local community with the aim of ensuring the continuing economic viability of the shops and services by improving the safety, amenity and attractiveness of the shopping parade area.
Evaluation:	This scheme pre-dated the evaluation process.
Capital Plan Year(s)	2004/5 & 2005/6
Approved budget	£83,000
National Priorities	Promoting the economic vitality of localities.
Local Priorities	Corporate Aims and Priorities: <ul style="list-style-type: none"> • To promote the well being of the local economy and enhance the viability and vitality of population centres • To promote an ordered traffic environment
Targets for judging success:	Arising from discussions with traders, shoppers and access groups, the objectives of the scheme were to provide: <ul style="list-style-type: none"> • A dedicated bay for delivery vehicles • An improved road and parking layout • Improved access for pedestrians • A dedicated disabled parking bay • A modern standard of lighting
Completion date (work completed):	April 2005
Completion date (final payment):	Due on 11 th April 2006
Projected date for post implementation review:	n/a
Final cost:	£82,261
Performance against National and Local Priorities and Targets:	All the objectives of the scheme were achieved.
Budget performance / Value for money:	The current capital plan allocation is sufficient to cover the additional costs of the scheme as detailed in the accompanying report.
Other performance / procurement issues:	None
Ongoing / Outstanding issues:	None