Riverside Route Lighting Scheme - Indicative Project Timeline

Task	Duration	Start	Finish	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Jun-25	Jul-25	Aug-25	Sep-25	Oct-25	Nov-25	Dec-25	Jan-26	Feb-26	Mar-26
Governance - Meetings																			
Initial Meeting (13/12/24)	0d	13/12/2024	13/12/2024	*															
Officer Project Group Meeting	0d	10/01/2025	10/01/2025		*														
Officer Project Group Meeting	0d	05/02/2025	05/02/2025			*													
Officer Project Group Meeting	0d	12/03/2025	12/03/2025				*												
Officer Project Group Meeting	0d	02/04/2025	02/04/2025					*											
Officer Project Group Meeting	0d	07/05/2025	07/05/2025						*										
FRPSSC Meeting	0d	27/05/2025	27/05/2025						*										
Cabinet Meeting	0d	03/06/2025	03/06/2025							*									
Officer Project Group Meeting	0d	04/06/2025	04/06/2025							*									
Officer Project Group Meeting	0d	02/07/2025	02/07/2025								*								
Council Meeting	0d	08/07/2025	08/07/2025								*								
Officer Project Group Meeting	0d	06/08/2025	06/08/2025									*							
Cabinet Meeting	0d	02/09/2025	02/09/2025										*						
LAND OWNERSHIP / APPROVALS																			
Determine route to delivery		01/01/2025	31/03/2025																
Obtain approval to proceed from KCC		01/01/2025	01/02/2025																
FEASIBILITY																			
Feasibility Study		10/03/2025	17/04/2025																
PROCUREMENT																			
Design Procurement	4w	Jun-25	Jul-25																
Construction Procurement	12w	Oct-25	Dec-25																
DESIGN																			
Design including tender documentation	12w	Jul-25	Oct-25																
CONSTRUCTION																			
Mobilisation	2w	Jan-26	Jan-25																
Construction	8w	Feb-26	Mar-26																
Handover	2w	Mar-26	Mar-26																